

Memo To: Village of Copenhagen Board Date: August 10, 2022

From: Matt Cooper Project No.: 2110.001/2110.003

Subject: Board Update:

1. Wastewater Treatment Facility Disinfection & Improvements Project

2. Water Supply Project

## 1. <u>Wastewater Treatment Facility Disinfection & Improvements Project:</u>

Budget

Project Budget: \$635,000

• User Rate Increase: \$34 per year

Revised Project Budget: \$1,000,000

Funding

Engineering Planning Grant (EPG) - \$22,900 awarded for study.

50% Disbursed at beginning of study.

50% Disbursed at completion of study - 12/10/20

Water Quality Improvement Project (WQIP)

\$353,400 grant Awarded – December 2021 - Declined

Covers 80% construction costs and inspection cost

• \$623,000 grant application submitted – July 2022

Clean Water State Revolving Fund (CWSRF)

\$377,000 loan – revising loan documents to increased amount

Water Infrastructure Improvements Act (WIIA)

\$90k+ possible grant – due September 9<sup>th</sup>

Requires Bond Resolution

## Schedule

- Design: Design Drawings & Specs Approved by DEC March 2022
- Bidding:
  - Bids Opened March 23, 2022 Over Budget
  - Rebid after new WQIP award December
- DEC Compliance
  - Submit Engineering Plans & Specifications November 1, 2021
  - Begin Construction May 1, 2022
  - Begin Operation of Disinfection May 1, 2023
  - Will need to request an extension to compliance schedule.
- EFC Loan Closing awaiting EFC to schedule closing
- Action Items
  - Schedule special Board meeting for Bond Resolution
  - Decide if submitting a WIIA application





## 2. Water Supply Project:

- Preliminary Engineering Report Woodbattle WTP Rehabilitation
  - Submitted to NYSDOH & EFC May 2020
  - Project Budget: \$1,101,000
- Funding
  - Water Infrastructure Improvements Act (WIIA)
    - 60% grant of total project cost
    - Applications due November 21 Awarded \$660,600
    - SEQR and Bond Resolution are completed
  - Drinking Water State Revolving Fund (DWSRF)
    - Low interest loan for costs not covered by grant
- o Permits
  - Woodbattle wells are already included in Village's water supply permit
  - DEC has renewed the SPDES permit for the Woodbattle WTP lagoon
- Schedule Tasks
  - Emergency work to the Woodbattle WTP completed November 2020
  - DOH inspection found WTP to be in compliance November 2020
  - Complete record drawings of emergency work January 2021
  - Submit WIIA Grant Application November 2021
  - Submit DWSRF Financing Application In progress
  - Design In progress
- Action Items
  - None at this time